

Mill

- Ball mill and its components arrived February 3rd.



Ball Mill

Grinding Building Area and CIL tanks

- CIL tanks and cyanide destruction tanks complete.
- Launderers and bypass valves now installed.
- Cladding including roof panel installation complete.
- Concrete installation work completed for exterior walls and the scats bunker.
- Detailed interior back fill work is ongoing for floor slab installation.
- Structural installations completed and the 40- tonne overhead crane is installed.
- Building electrical installations commenced for lighting and crane power.



CIL tanks and cyanide destruction tanks complete

Reagent Building

- Concrete work substantially completed.
- Lime silo base completed exterior to the building.
- Final building fit-out commenced with door installations and opening installations.



Reagent Building – Concrete Completion & Mechanical Installations

Exterior Concrete

- Plant switch room foundation complete and stripped.
- Lube room foundation completed; formwork to be stripped.
- Gold room sump slab installed and final formwork for bund walls started.
- Detox heat tracing and floor slab placed.
- Detox bund wall formwork commenced.



Lube Room Area MCC Foundation

Leaching Area

- Tank steel installed for all CIL & detox tanks.
- Detailed interior and sluiceway installations commenced late in January.



CIL & Detox Tank Installations

Plant

- Sheeting of the mill building is complete and work has started erecting steel work around the mill.
- When the steelwork is complete the ball mill assembly will start.



Steelwork around mill and Mill Plinths

Domestic Buildings – Laboratory and Administration Buildings

- Septic Field installation for the upper pad area completed and inspected by Nova Scotia Environment during January.
- Exterior sheeting completed for the Laboratory.
- Roofing completed.
- Interior framing and electrical installation commenced in Laboratory.
- Wall construction started for the Administration building.



Laboratory building since January



Electrical installation commenced

ROM wall Installation

- Completed to underside of truck dump slab.
- Work on hold until spring for installation of truck dump slab.



ROM Wall Progression